



PUBLIC SAFETY BUILDING PROJECT



Weekly Project Updates and
7-Day Look-Ahead

**Here is a look-ahead at the construction work planned for the Public Safety Building,
from March 7, 2022 to March 11, 2022**

Project Overview:

Construction of a combined public safety building commenced in December 2020 on the site of the former Town Hall at 26 Bryant Street. The new building will house the staff and equipment of Fire, Police, and Dispatch departments. The new combined Public Safety Building will replace two older Town buildings: Police Station at 600 High Street (built in 1962) and the Fire Station at 436 Washington Street (built in 1930). The new building is scheduled to open in the Fall of 2022.

A [livestream video](#) of the construction is available on the Project website! Tune in from anywhere to watch the continued progress on the Combined Public Safety Building. While there, check out the updated Before-and-After photos of the progress onsite.

What to expect March 7, 2022 (Monday) through March 11, 2022 (Friday):

- The project site remains closed to the public.
- Waterproofing crews will be working onsite tomorrow, **Saturday, March 5, 2022**, and roofers may continue installation work tomorrow, as well.
- Last week, insulators began installing the piping insulation on the second floor of the Fire Department. Work will continue this week.
- Exterior installation of Shouldice, stone veneer, will continue this week on the west and north sides of the building.
- Crews completed repairs to the elevator shaft and the elevator is expected to be delivered by the end of March.
- The roofing subcontractor is nearing completion of the roof and will continue this week to install the roofing on the sally port. (The sally port is the secure and enclosed entry point where police unload those in custody by the Police Department.)
- As installation nears completion, this week crews will continue to install the air vapor barrier along the exterior of the building.
- The interior cold form metal framing work will continue this week and crews will work to finish installing the remaining DensGlass sheathing on the exterior of the building.
- Crews have begun installation of the second floor fire door frame and will continue this week.
- The installation of stairway #1 is complete and crews will continue to work on slab repairs until complete.
- Eversource crews are slated to return to relocate the existing overhead utility wires from the existing poles to the newly installed poles.
- Expect periodic entrance and exit of large trucks at the project site entrance, located at the intersection of Washington Street and Bryant Street. **Please expect minor traffic delays at this intersection.**
- No additional traffic impacts or pedestrian impacts are anticipated during this week.

Public Viewing Area:

If you want to stop by to check out the progress, stand by the picnic table outside the north entrance to Town Hall. This spot provides a great view into the project site and is outside of the project boundaries. Worth a visit!

Construction Hours:

- Crews will be onsite:
 - Saturday, March 5, 2022: 8:00 AM to 4:00 PM
 - Monday through Friday: 7:00 AM to 5:00 PM

Project Team Contact Information:

- Immediate issues or concerns, please contact the Town Manager's Office at [781-751-9100](tel:781-751-9100).
- For general questions or concerns, please contact the project team at psb@dedham-ma.gov
- For more information about the Public Safety Building Project, please visit the project website at www.dedham-ma.gov/psb
- Download our [project team contact information flyer](#) on the project website.

Click on the image below to enlarge



Caption: Photo of the active construction site, taken from the north side of Town Hall on Friday, March 4, 2022. The white sheeting around the exterior of the building acts as a protective barrier while the stone veneer is installed.

Note: To subscribe to the Public Safety Building Project e-mail notifications, [click here](#) to provide your name and email address.