



Weekly Project Updates and 7-Day Look-Ahead

Here is a look-ahead at the construction work planned for the Public Safety Building, from April 25, 2022 to April 29, 2022

Project Overview:

Construction of a combined public safety building commenced in December 2020 on the site of the former Town Hall at 26 Bryant Street. The new building will house the staff and equipment of Fire, Police, and Dispatch departments. The new combined Public Safety Building will replace two older Town buildings: Police Station at 600 High Street (built in 1962) and the Fire Station at 436 Washington Street (built in 1930). The new building is scheduled to open in the Fall of 2022.

A <u>livestream video</u> of the construction is available on the Project website! Tune in from anywhere to watch the continued progress on the Combined Public Safety Building. While there, check out the updated Before-and-After photos of the progress onsite.

What to expect April 25, 2022 (Monday) through April 29, 2022 (Friday):

- The project site remains closed to the public.
- Crews are expected to complete drilling and excavation for the new traffic signal mast arms on Bryant Street and Washington by end of day **Friday**, **April 22**, **2022**.
- Plumbing contractor will be installing water piping on the first floor of the Police Station, welding gas piping on the second floor of the Police and Fire Stations and will insulate the first-floor water piping upon installation.
- Sheet metal will be installed on the first floor for the rough duct work.
- Installation of the exterior stone (Shouldice) will continue along the south side of the building and along the sallyport entrance to the east.
- Crews will continue to install the brick veneer along the north and east sides of the building and will continue to build the staging along the north side of the building.
- Glazing and framing along the west, south, and watch room will continue this week.
- Ironworkers will finish tying the generator pad rebar prior to installation scheduled for Friday.
- The anticipated delivery date of the elevator is late April.
- Installation of the base and foundation for the cell tower is underway and will continue this week. Final permit to complete this work is pending.
- Final inspection of Stair #1 is complete, and the wallboard has been installed.
- Expect periodic entrance and exit of large trucks at the project site entrance, located at the intersection of Washington Street and Bryant Street. **Please expect minor traffic delays at this intersection.**
- No additional traffic impacts (other than listed above) or pedestrian impacts are anticipated during this
 week.

Public Viewing Area:

If you want to stop by to check out the progress, stand by the picnic table outside the north entrance to Town Hall. This spot provides a great view into the project site and is outside of the project boundaries. Worth a visit!


Construction Hours:

- Crews will be onsite:
 - o Monday through Friday: 7:00 AM to 5:00 PM

Project Team Contact Information:

- Immediate issues or concerns, please contact the Town Manager's Office at 781-751-9100.
- For general questions or concerns, please contact the project team at psb@dedham-ma.gov
- For more information about the Public Safety Building Project, please visit the project website at www.dedham-ma.gov/psb
- Download our <u>project team contact information flyer</u> on the project website.





Caption: Photo of the active construction site taken from the north side of Town Hall on Thursday, April 21, 2022. The future public entrance to the new building is under construction and is currently covered with plywood (as shown to the left side of the building) while crews finish framing, installation, and glazing.

Note: To subscribe to the Public Safety Building Project e-mail notifications, <u>use this link</u> to enter you email address, and select "Public Safety Building" from the list of options.